


GLENWOOD RECONSTRUCTION PROJECT

Tentative Detour Routes

**Note: The contractor may request changes to the detour routes



- Roadway, Culvert and Utility (1 month)** (Orange line)
- Roadway, Utility and Streetscape (2.5 months)**
* Completed by mid July (prior to Waterama - July 24-29, 2018)
- Intersection, Utility and Sidewalk / Ramps (1 month)**
* Completed independent of adjacent work areas to maintain detour routes.
- Roadway, Utility and Streetscape (5 months)** (Green line)
- Sidewalk / Ramp Improvements and Mill & Overlay (6 months)** (Blue line)
- Channel Improvements - Perkins Creek (1 month)** (Pink line)

Note: Contractor Progress Requirements - maximum 4 blocks roadway and utility, maximum 2 blocks sidewalks. Contractor required to maintain Temporary Pedestrian Access Routes to business entrances.

	WORK ZONE		Detour Route
--	------------------	--	---------------------

	PHONE: (651)490-2000 3535 VADNAIS CENTER DR. ST. PAUL, MN 55110
--	---

SP# 6103-32
DATE: 02/08/17

**Glenwood Project
Detour Route Map**

12:53:55 PM
2/8/2017
S:\X\W\mnt\04\134550_4-prelim-dsgn-rp-is\43-prelim-dsgn-rp-is\43-prelim-dsgn-rp-is\28-Detour_Exchange-Fullsize.dwg
mitrco