DEPARTMENT OF TRANSPORTATION

Notice of Termination SWPPP Maintenance Transfer

Project Information

Project number	
Today's Date	
Permit Number	
Name of Project Engineer	
Contact Phone Number	
Name of Erosion Control Supervisor	
Last Date of Inspection	

Final Stabilization

Is all Earth disturbing work completed for project?

 \Box Yes

 \Box No. Stop, do not file NOT

Vegetation consists of at least 70 perennial cover over the entire site with growth of 6 inches height or more.

- □ Slopes
- \Box Pond slopes
- \Box Culvert ends
- $\hfill\square$ Pont overflow flumes
- □ Bridge abutments
- □ Conveyance channels/ditches
- $\hfill\square$ RSS walls and other engineered systems
- \Box No. Stop, do not file NOT

All other non-vegetated or paved soils stabilized permanently with

- \Box Aggregate mulch
- □ Landscape mulch
- \Box Stabilized, compacted class
- $\hfill\square$ Articulated blocks or other hard armor mats
- \Box No, Stop, do not file NOT

Sod is rooted into soil profile.

- \Box Yes
- \Box No. Stop, do not file NOT

Weeds have been controlled.

 \Box Mowing

 \Box Herbicides

 \Box Not necessary

Seed tags accounted for

 \Box 2x-xxx series mixtures

□ 3x-xxx series mixtures

□ Special provision

Certified weed free mulch tags accounted for

 \Box Yes

🗆 No

□ Not applicable

Al disposal sites used by the contractor have been restored to original condition or to negotiated landowner requirements

 \Box Yes

 $\hfill\square$ No. Stop do not terminate contract.

All off-ROW work areas have been restored to original condition to negotiated landowner requirements (State borrow pits, farmland)

 \Box Yes

 \Box No. Stop, do not terminate contract

If sediments left the project limits, has all evidence of loss been removed and restored to original condition?

 \Box Yes

 \Box Have written permission from appropriate regulatory agency to leave in place due to the potential for additional damage during removal.

 $\hfill\square$ Mitigation sequence has occurred as compensation as appropriate

 \Box Mitigation not necessary or required

 \Box No. Stop, do not file NOT

If upland buffer zones were used for temporary dewatering operations, are they fully vegetated and capable of retaining collected sediment for assimilation into the soil/root profile?

 \Box Yes

 \Box No. Stop, do not file NOT

Soil rills greater than 3 inches in any dimension repaired to vegetative condition

 \Box Yes

🗆 No

Was topsoil preserved and kept on site?

 \Box Yes. Approximate depth restored on site **CLICK OR TAP HERE TO ENTER TEXT.** Inches

 \Box Partial preservation Slopes steeper than 3:1 had the maximum placed to prevent sloughing.

Excess was hauled off to the following location CLICK OR TAP HERE TO ENTER TEXT.

 \Box No. Stop, do not file NOT

Permanent Stormwater Treatment

All permanent water treatment BMPs and systems have been surveyed, analyzed for proper function and documented to mee final storm water quality requirements of the plan

□ Filtration, rate CLICK OR TAP HERE TO ENTER TEXT. In/hr

 $\hfill \square$ Infiltration, rate CLICK OR TAP HERE TO ENTER TEXT. In/hr

 \Box Swirl chambers

- □ Debris sumps
- \Box Oil film capture booms

□ Wet ponds, approx. volume **CLICK OR TAP HERE TO ENTER TEXT.** Approx. surface area **CLICK OR TAP HERE TO ENTER TEXT.**

□ Regional ponds

 \Box Other

Permanent water treatment system maintenance access locations/road operational

 \Box Yes

 \Box No. Stop, do not file NOT

Restoration

Damaged trees and branches properly pruned and removed to prevent hazardous condition

🗆 Yes

 \Box No

All Spills and washout pits cleaned out and restored to correct function

 \Box Yes

 \Box No. Stop, do not file NOT

All synthetic or temporary structural sediment control BMPs have been moved and properly disposed off project limits. Check all that apply.

- \Box Silt fence
- \Box Inlet protections
- \Box Culvert end protections
- \square Sediment control barrier
- □ Large hay bales
- □ Silt curtain
- □ Temporary rock checks
- \Box Other

All interior and adjacent roads properly cleaned of sediments

 \Box Yes

 \Box No. Stop do not file NOT

Record Keeping

All documents collected in one place and returned to Hydraulics ready 3year storage after submittal of NOT

The final SWPPP, all amendments and all corrective actions proposed and implemented

 \Box Date and amount of all rainfall events greater than ½ inch in 24 hours

□ Off-ROW locations of any sediment, chemical or debris discharge observed, and corrective actions implemented

□ Any storm water related permits required for the project records of all inspections and maintenance conducted during construction

□ All permanent operation and maintenance agreements have been implemented regarding perpetual maintenance

□ All required calculations and field recalculations for the design of temporary and permanent storm water management systems

 \Box All other changes to drainage have been red lined on the plan sheets and sent to the District Hydraulics or Water Resources Units

Include the following additional information as appropriate:

Any recommendations for estimated quantities improvements

Any recommendations for location and type of BMPs shown in the plan (or missing BMPs that should have been in the plan)

Was the ultimate receiving waters clearly marked

Was interim drainage management adequately set-up

Any other recommendations for improvements to future SWPPP's?