

# Introduction

- Trafikverket recently completed a nationwide deployment of some **775 Road Weather Stations and new central systems**  
*- a completely new national RWIS.*
- This upgrade replaces the legacy MS4 system - originally developed by Saab in the late 1990s - with the new MS7 system.
- MS7 is primarily supplied by Vaisala, representing one of the largest RWIS delivery contracts in the company's history.
- Overall a very successful project, that kept the time plan - and roughly the budget.



# The project at a glance

## 2016 - 2025


MS4 since  
late 1990:s




Pre-study  
2016



Request  
for info 2017



Requirements and  
procurement 2018




Contract  
February 2019



2019-2020  
Acceptance tests



**Massive rollout  
2020-2024**



Last MS7 installed  
October 2025



## Project management and management

- Project management followed XLPM project model.
- A good project specification as a good foundation
  - Real world adaptations were a success factor
  - Unplanned Logistic hub, Commissioning coordination and Early-life support and a Handover process established.
- Always a straightforward and constructive dialogue between different project activities and parties
- A challenge was late changes in what should be done a certain year (extra work and risk of errors).
- A large cost deviation occurred due to increased requirements on road side installations.
- The project had a close collaboration with different department within the STAs departments (as software and communication departments). Applications were both roadside and central. But also related to other meta data and traffic management systems - sometime a real buzz without direct project benefits.





## Requirements, contract and testing


- Well worked through requirements formed a good tender and a constructive contract. It also guided the acceptance testing and project follow-ups.
- A detailed acceptance testing to verify the delivery were applied.
- Vaisala had a good delivery quality and quality control, with a few warranty issues solved. A few quality product development issues are discussed after the project.

## Sensors

- Replacing the precipitation (present weather) sensor was a challenge. The new PWD22 is a good sensor there are many studies and comparisons that verify it. Improvements needed to deal with fouling (dirt on lens).
- Humidity HMP155E is similar for MS7 as for MS4. A heated version was offered that could be calibrated less frequently (not included in acceptance tests). Consistency *over 3 years time* is discussed.
- WMT700 wind sensor is acoustic and works well in *most weather*.
- Trafikverket use a standard camera with good performance at a good price. Future development potential (as AI for road condition and traffic counting).



# Multi dimensional work flow



# Logistic hub

## Suppliers

Vaisala

Mast

Cabinets

Marking signs

Routers

Camera

Locks/Keys



## Contractor teams

North

Middle


East

West

South



*The hub was also assigned commissioning.  
When new stations were deployed the contractor in field called an operator to check that everything worked as expected (or not).*




## Handover process

- The handover process (incl. data coordination) was a major challenge with lots of documentation and files. Challenges in different systems, external parties and project portals.
- The process was good and valuable - but resource demanding. The project accumulated a residual list to the final phase of the project.

## Early Life Support


- A function to monitor/surveillance the road weather stations was established as Early-Life-Support. Monitoring was carried out via an alarm list, abnormal measurements and the NM10 system.
- Early Life Support transferred to more of a formal VViS Support function autumn 2024.



### KRAV Data och dokumentation till förvaltande system – Väg

TDOK 2019:0210  
Version 3.0  
2019-12-01



 TRAFIKVERKET  
 Skapat av  
 Lars Forslöf  
 Ärendenummer  
 [Ärendenummer]




SLUTRAPPORT  
 Dokumentdatum  
 2025-10-28

1 (39)  
 Konfidentialitetsnivå  
 Version  
 1.0

## Projektslutrapport Genomförandeprojekt Indra VVIS MS7)

Korta projektfakta

| Uppgifter               | Ifyllda data   |
|-------------------------|--|
| Omfattning och innehåll | Sammanfattar erfarenheter, iakttagelser och projektresultatet avseende tid, kostnader och slutresultat |
| Plats                   | Nationellt   |
| Tider                   | 2017-2025  |
| Projektspecifikation    | 166379 Genomförandeprojekt INDRA REINV   |
| Uppdragsnummer          | 14191 UH-plan reinvestering Infrastystem väg   |

Underskrifter, datum:  
  
 \_\_\_\_\_  
 Projektsponsor  
 \_\_\_\_\_

datum:  
  
 \_\_\_\_\_  
 Projektledare:  
 \_\_\_\_\_

Bilaga 1 - Projektslutrapport Genomförandeprojekt Indra Datasamordning

Bilaga 2- Intyg korrektionsfaktor snönederbörd och regnnederbörd smhi

Bilaga 3 - Projektslutrapport Genomförandeprojekt Indra Vaisalas erfarenh...

Referens 1- Slutrapport förstudie Indra 2020

Referens 2- RFI\_ny\_generation\_vvis\_sv

Referens 3- Projektbeställning Leverans VVIS MS7 0.99

Referens 4- Projektspecifikation VVIS MS7 Leverans 1.0

Referens 5- FFU Admin 3 - Dokumentöversikt

Referens 6- FFU Admin 2 - Kontraktsutkast SIGNED obs tillägg finns

Referens 7- Rapport VVIS MS7 Väderobservationer vid OAT - 1.0

Referens 8- Rapport VVIS MS7 Data från specialsensorer vid OAT - 1.0

Referens 9- Avvikelser i väderutfall, ver 0.5 210504

Referens 10- Jämförelse snönederbörd MS4-MS7 v2.0

Referens 11- Regnnederbörd under sommaren, jämförelse mellan Trafikv...

Referens 12- Jämförelse regn MS7 PwD22 vs SMHI

Referens 13- Rapport Nederbörd Bergfors VVIS MS4 vs. MS7 Vinter 21-22, ...

Referens 14- Regnnederbörd under sommaren, jämförelse mellan Trafikv...

Referens 15- Rapport Nederbörd Bergfors VVIS MS7 Vinter 2023 Jan-Mar 2...

Referens 16- Jämförelser av data från VVIS PWD22 - med och utan smutss...

Referens 17- Jämförelser av data från VVIS PWD22 - med och utan smutsk...

Referens 18- VVIS Precipitation Data Validation KTH Linnea 2025

Referens 19- Jämförelser av data från olika puckmonteringar 1.0

Referens 20- Jämförelser av data från PT100 vs DRS511 1.0

Referens 21- WORK PACKAGE 1 – OFFICIAL REPORT V1.0 WRIP

Referens 22- PM Ny kamera för VVIS Bosch DINION 7100i iR, v0.8

Referens 23- Rekommendation fluff-faktor smhi

Referens 24 - Intyg korrektionsfaktor snönederbörd och regnnederbörd

Referens 25- Beskrivning av standard för VVIS mätplats ver 2.9 241119


Referens 27- Flöde att göra för ny väderstation

Referens 27- Rutin - Etablering av ny VVIS mätplats\_20251027

Referens 28- Sprängskiss Väderstation 2025-10-06

Referens 29- LTU analysis PWD22 Snow 20-21 Bergfors



Referens 30- Vaisala analysis PWD22 Snow 20-21 Bergfors



Välj station: 2134 Ljusdal Term: Temperatur och nederbörd  
Stationens koordinater: 6854444, 553954

Historik från: -24 Prognos till: 24 ☒ Välj

Graf    Tabell    Väglagsbilder



# Sweden, Halsingland Ljusdal, Ramsjö...



## Consultant, Etex AB

- Lars Forslof
- [lars@etex.se](mailto:lars@etex.se)
- <https://se.linkedin.com/in/lforslof>

## References within Trafikverket

- Jonas Jonsson, Project manager
- Lars Schillström, Project owner/Sponsor

