


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 4503
TRUNK HIGHWAY 32
COUNTY Marshall
DISTRICT 2B

LIMITS: S. Co. Line - Jct. T.H. 59



YEAR BUILT	PROJECT N°	DESCRIPTION			CODE N° DIST					
		TYPE	WIDTH	THICKNESS						
		Gravel	22'	2"	No Record of Constr.	1	12.85			
1928	32-32-25-2	Grading Br. 6085	32'		WI08D.	2	8.28	4.57	4.66	Relocation lengths 0.09
1930	32-32-25-2	Gravel	24'	1 3/4"	800 C.Y./Mile.	3			4.66	
1931	32-32-25-1	Grading Gravel	32'	2"	1000 C.Y./Mile.	4	8.28			Relocation
1931	32-32-25-2	Oil Tr. Gravel	24'	1 1/2"	13650 Gal./Mile. Maint. Dept.	5		654	4.12	4.66
1932	32-32-25-1	Oil Tr. Gravel	24'	1 1/2"	14335 Gal./Mile. Maint. Dept.	6	8.28			
1940	4503-01	Gravel Bitum. Surf. Tr.	24'	6"		7	3.67	4.40	0.21	
1941	A.F.E. 6	Base Repair (Spots)	36'		RC-3, 3884 Gal./Mi.	8	3.67			
1941	A.F.E. 16	Bit. Seal Coat (High type)	30'		Agg. 90 C.Y./Mi. Maint. Dept.	9				
1941	A.F.E. 4	Frost Boil Corr. (Spots)			SC4&RT4, 6431 G./Mi.	10				
1941	A.F.E. 38	Bit. Retreat	24'		Grav. 277 C.Y./Mi. Maint. Dept.	11			9.27	
1943	A.F.E. 4	Bit. Fog Seal			RC-3, 1478 Gal./Mi. Grav. 33 C.Y./Mi. Maint. Dept.	12				3.00
1944	A.F.E. 4	Bit. Fog Seal	24'		MC3&RT-6, 1793 G./Mi. Agg. 32 C.Y./Mi. Maint. Div.	13			9.27	
1947	A.F.E. 18	Bit. Resurfacing Mixed Bit.	26'	1" added	MC-3, 34258 Gal. Agg. 2877 tons	14	3.67			
1949	A.F.E. 4	Bit. Fog Seal	24'		MC-3, 5063 Gal. Agg. 75 C.Y.		3.67			
1970	A.F.E. 21	Sand-Gravel Base Bit. Surfacing Mixed Bit.	28'	6"	Bit. 52713 Gal. Agg. 3213 tons (Mixed prime)			4.40		

FROM	TO	TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
			RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1921	1928	12.85	11.85	0.00	1.00	0.00	12.85	0.00	0.00	0.00
1928		12.94	11.94	0.00	1.00	0.00	12.94	0.00	0.00	0.00

REMARKS: Layout is to scale as of 1931

(1) This work not done under these project numbers but lies within the limits of these projects.


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U. S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 4503
TRUNK HIGHWAY 32
COUNTY Marshall
DISTRICT 2B

LIMITS: Pennington/Marshall Co. Line - Jct. CSAH-28

Ref. Pt. 108+00.025 - 120+00.973



YEAR BUILT	PROJECT N°	DESCRIPTION		REMARKS	CODE N°
		TYPE	WIDTH		
M	1952 A.F.E. 5	Light Bit Seal	24'	RC2, 7730 Gal. Agg. 220 C.Y.	
M	1953 A.F.E. 605	Light Bit Seal	24'	RC2, 7698 Gal. Agg. 322 tons	
C	1954 4503-04	Grading Gravel Base Bit. Stab. Base (Mixed Bit)	32' 32' 3" 26' 1/2"	Var. (approx. 6-18') Select Soil Sub-base	1354
M	1955 A.F.E. 605	Light Bit Seal	24'	RT-6, 4000 Gal.	
C	1955 4503-05	Grading Stab. Gravel Base Bit. Stab. Base (Mixed Bit)	26' 50" 26' 30" 26' 1/2"	Var. (av. 12') Sand-Grav. Sub-base Est. 3-W106	1155
C	1956 4503-06	Plant Mix Bit.	24' 2"		1056
M	1962	Light Bit Seal	24'	RS-2, 22273 Gal. Agg. 799 C.Y.	
C	1973 4803-09	Mis Grading Bit. Overlay Turn Lanes	24' 3"		472
M	1968 SF	LIGHT BIT SEAL		CRS-1 29050 Gal. Agg. 830 C.Y.	1168
C	1971 4503-07	PLATE BEAM GUARD RAIL AT BR 6085		325 Lin. Ft.	471
C	1978 4500-02	PLATE BEAM GUARD RAIL AT BR 8533 & 8681		575 Lin. Ft.	276
C	1993 4503-12	Bit. Overlay Grading Gravel & Bit. Should.	24' 1/2" 6' 4.23' 3"	Spec. 2341 Class 1, Spec. 2341	
M	1996 M96160	Aggregate Seal		F2	
M	2003 8822-30	Bit. Seal Coat	24'	Spec. 2356	

1	4.40		
2		4.50	
3			4.12
4			4.12
5	8.82		
6		12.94	
7		12.94	
8		12.94	
9		12.94	
10			
11			
12		12.940 MI	
13		12.940 MI	
14		12.940 MI	

YEARS FROM	TOTAL TO	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.

REMARKS: See Sheet No. 1